



# Central Wimberley Wastewater Project - Status Update

April 15, 2021

Prepared By: Craig Fore

## Construction

### Lift Station (RR12 @ FM 3237)

**The wall around the lift station has been completed and is ready for the stucco finish to be applied. This should be done next week. Overall, the project is approximately 50% complete. See attached photos.**

### Force Main Lines

**Change order #6 was officially approved last Friday by TWDB. The force Main from the lift station that will cross the Cypress Creek bridge will be installed by Capital Excavation as soon as they are available for mobilization. They are waiting for a firm delivery date on the pipe which is presently about a 2 month wait time. CAPEX is still confident that they will not hold up the completion by July 1<sup>st</sup>. Patriot Underground was given a notice to proceed and will begin construction on April 19. They expect to have their part completed by or before July 1<sup>st</sup> as well.**

## Texas Water Development Board (TWDB)

### Coordination

**TWDB has yet to issue approval of Change order #7. We are working to get that approval as soon as possible.**

## TxDOT

## Communication

### Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

We are working on a draft letter to send out to all proposed customers of the sewer system that will explain the procedures and timeline for expected completion of the project. That letter will go out within the next two weeks.

## Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

<b>Construction</b>		
<u>Component</u>	<u>Start</u>	<u>Completion</u>
<b>Collection Lines (CO#4)</b>	<b>February 2020</b>	<b>Completed Aug2020</b>
- Gravity Lines (RR12)	May 2020	Completed July 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	Completed Sept 2020
- Lift Station	July 2020	January 2021
<b>Collection Lines (Aqua Connection)</b>		
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	<b>March 2021</b>	<b>April 2021</b>
- Force Main (RR12-Directional Drill)	April 2021	Anticipated June 2021
- Tie in to HEB Lift Station	<b>April 2021</b>	<b>June 2021</b>
<b>Contract</b>		
<b>Negotiate Aqua Contract</b>	<b>August 2018</b>	<b>Signed April 2020</b>
<b>Other</b>		
<b>Update Sewer Utility Rates</b>	<b>August 2020</b>	<b>March 2021</b>
<b>Utility Billing</b>	<b>July 2021</b>	<b>August 2021</b>

