



# Central Wimberley Wastewater Project - Status Update

January 28, 2021

Prepared By: Craig Fore

## Construction

### Lift Station (RR12 @ FM 3237)

**Electrical installation at the lift station is complete except for testing of the pumps. We are waiting for direction from Plummer and Associates for testing of the lift station pumps.**

### Force Main Lines

**The force Main from the lift station that will cross the Cypress Creek bridge will be installed by Capital Excavation as soon as they are available for mobilization. We expect that to occur sometime in February. We are still waiting on approval of Change Order #6 from TWDB before Capital Excavation can begin.**

## Texas Water Development Board (TWDB)

### Coordination

**TWDB now has all the documents necessary for the contract to be let for the project north of Cypress Creek. We are waiting for their permission to give notice to proceed. Our latest correspondence says we should hear something within two weeks.**

## TxDOT

## Communication

### Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

As we did previously, the City and Capital Excavation will work with each property owner to determine the best location for their connection to the system. Historically, this involved going door to door to contact the resident or property owner. We will also utilize written notices to contact those we are unable to meet face to face. This will involve a notice at the property (typically on the front door) which will provide a time frame for construction and contact information for the contractors and City. If you think we may miss anyone, please have them contact the city. We will make sure they are included in the project's coordination.

## Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

<b>Construction</b>		
<b>Component</b>	<b>Start</b>	<b>Completion</b>
<b>Collection Lines (CO#4)</b>	<b>February 2020</b>	<b>Completed Aug2020</b>
- Gravity Lines (RR12)	May 2020	Completed July 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	Completed Sept 2020
- Lift Station	July 2020	January 2021
<b>Collection Lines (Aqua Connection)</b>		
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	<b>February 2021</b>	<b>March 2021</b>
- Force Main (RR12-Directional Drill)	February 2021	Anticipated March 2021
- Tie in to HEB Lift Station	<b>February 2021</b>	<b>April 2021</b>
<b>Contract</b>		
Negotiate Aqua Contract	<b>August 2018</b>	<b>Signed April 2020</b>
<b>Other</b>		
Update Sewer Utility Rates	<b>August 2020</b>	<b>February 2021</b>
Utility Billing	<b>March 2021</b>	<b>June 2021</b>

