



# Central Wimberley Wastewater Project - Status Update

July 1, 2021

Prepared By: Craig Fore

## Construction

### Lift Station (RR12 @ FM 3237)

**The lift station wall construction is complete.**

### Force Main Lines

**The force main construction on the north side of the creek began May 13<sup>th</sup>. All underground force main lines have been installed connected and tested. Connections at both ends of the force main will be completed next week. The vault that contains a transducer for the flow meter is installed in front of Ace Hardware. Electrical power for the flow meter is being installed this week. All sidewalks and paving that were removed for construction will be repaired this week.**

**Capital Excavation began their work on the bridge this week. The scaffolding has been installed and the pipe going across the bridge is expected to be installed next week. The bridge and sidewalks will be open, and no work will be done on the day of the parade.**

## Texas Water Development Board (TWDB)

### Coordination

**We are continuing to meet with sewer customers and work with them to get their connections done in a timely manner.**

## TxDOT

## Communication

### Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

We are working on a draft letter to send out to all proposed customers of the sewer system that will explain the procedures and timeline for expected completion of the project. That letter will go out within the next two weeks.

## Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

<b>Construction</b>		
<u>Component</u>	<u>Start</u>	<u>Completion</u>
<b>Collection Lines (CO#4)</b>	<b>February 2020</b>	<b>Completed Aug2020</b>
- Gravity Lines (RR12)	May 2020	Completed July 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	Completed Sept 2020
- Lift Station	July 2020	January 2021
<b>Collection Lines (Aqua Connection)</b>		
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	<b>May 2021</b>	<b>July 2021</b>
- Force Main (RR12-Directional Drill)	April 2021	July 2021
- Tie in to HEB Lift Station	<b>April 2021</b>	<b>July 2021</b>
<b>Contract</b>		
<b>Negotiate Aqua Contract</b>	<b>August 2018</b>	<b>Signed April 2020</b>
<b>Other</b>		
<b>Update Sewer Utility Rates</b>	<b>August 2020</b>	<b>March 2021</b>
<b>Utility Billing</b>	<b>July 2021</b>	<b>August 2021</b>