



Central Wimberley Wastewater Project - Status Update

July 15, 2021

Prepared By: Craig Fore

Construction

Lift Station (RR12 @ FM 3237)

The lift station wall construction is complete.

Force Main Lines

All force main lines have been installed and tested on both sides of the creek by Patriot Underground and Capital Excavation. All connections have been completed and testing of the lift station will occur on Tuesday July 20th. If there are no issues, we will transfer the discharge from the lift station in Blue Hole Park and add it to the system which will eliminate the use of the plant in the park. This will give us a good test on the whole system before we allow any hookups from other customers on the system.

Texas Water Development Board (TWDB)

Coordination

We are continuing to meet with sewer customers and work with them to get their connections done in a timely manner.

TxDOT

Communication

Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

We are working on a draft letter to send out to all proposed customers of the sewer system that will explain the procedures and timeline for expected completion of the project. That letter will go out within the next two weeks.

Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

Construction		
<u>Component</u>	<u>Start</u>	<u>Completion</u>
Collection Lines (CO#4)	February 2020	Completed Aug2020
- Gravity Lines (RR12)	May 2020	Completed July 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	Completed Sept 2020
- Lift Station	July 2020	January 2021
Collection Lines (Aqua Connection)		
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	May 2021	July 2021
- Force Main (RR12-Directional Drill)	April 2021	July 2021
- Tie in to HEB Lift Station	April 2021	July 2021
Contract		
Negotiate Aqua Contract	August 2018	Signed April 2020
Other		
Update Sewer Utility Rates	August 2020	March 2021
Utility Billing	July 2021	August 2021