



# Central Wimberley Wastewater Project - Status Update

June 3, 2021

Prepared By: Craig Fore

## Construction

### Lift Station (RR12 @ FM 3237)

**The lift station wall construction is complete.**

### Force Main Lines

**The force main construction on the north side of the creek began May 13<sup>th</sup>. Approximately 480 feet of pipe was installed between the manhole at HEB and the property in front of Ace Hardware. The steel sleeve under Ranch Road 2325 is being installed and should be complete this week. Weather and hard ground delayed the installation last week. An additional 500 feet of force main has been installed between Ace Hardware and Ozona Bank. Patriot Underground brought in a second drilling rig to make up for lost time due to inclement weather. The final bore from the bank down to Cypress creek should be done next week if the weather holds.**

## Texas Water Development Board (TWDB)

### Coordination

**We are continuing to meet with sewer customers and work with them to get their connections done in a timely manner.**

## TxDOT

## Communication

### Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

We are working on a draft letter to send out to all proposed customers of the sewer system that will explain the procedures and timeline for expected completion of the project. That letter will go out within the next two weeks.

## Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

<b>Construction</b>		
<u>Component</u>	<u>Start</u>	<u>Completion</u>
<b>Collection Lines (CO#4)</b>	<b>February 2020</b>	<b>Completed Aug2020</b>
- Gravity Lines (RR12)	May 2020	Completed July 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	Completed Sept 2020
- Lift Station	July 2020	January 2021
<b>Collection Lines (Aqua Connection)</b>		
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	<b>March 2021</b>	<b>April 2021</b>
- Force Main (RR12-Directional Drill)	April 2021	Anticipated July 2021
- Tie in to HEB Lift Station	<b>April 2021</b>	<b>June 2021</b>
<b>Contract</b>		
<b>Negotiate Aqua Contract</b>	<b>August 2018</b>	<b>Signed April 2020</b>
<b>Other</b>		
<b>Update Sewer Utility Rates</b>	<b>August 2020</b>	<b>March 2021</b>
<b>Utlity Billing</b>	<b>July 2021</b>	<b>August 2021</b>

