



Central Wimberley Wastewater Project - Status Update

June 17, 2021

Prepared By: Craig Fore

Construction

Lift Station (RR12 @ FM 3237)

The lift station wall construction is complete.

Force Main Lines

The force main construction on the north side of the creek began May 13th. All underground force main lines have been installed. Patriot Underground is making connections at each bore pit and installing air vents, as necessary. A vault to give access to the transducer is being installed today in front of Ace Hardware. Once this is complete, electrical power and a flow meter will be installed to monitor flow amounts to the lift station at HEB.

Capital Excavation completed their bore and force main from the square down to Cypress Creek this week. They still need to make connections and install the line across the bridge. They are waiting on scaffolding to be installed so they can complete their installation.

Texas Water Development Board (TWDB)

Coordination

We are continuing to meet with sewer customers and work with them to get their connections done in a timely manner.

TxDOT

Communication

Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

We are working on a draft letter to send out to all proposed customers of the sewer system that will explain the procedures and timeline for expected completion of the project. That letter will go out within the next two weeks.

Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

Construction		
<u>Component</u>	<u>Start</u>	<u>Completion</u>
Collection Lines (CO#4)	February 2020	Completed Aug2020
- Gravity Lines (RR12)	May 2020	Completed July 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	Completed Sept 2020
- Lift Station	July 2020	January 2021
Collection Lines (Aqua Connection)		
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	March 2021	April 2021
- Force Main (RR12-Directional Drill)	April 2021	Anticipated July 2021
- Tie in to HEB Lift Station	April 2021	June 2021
Contract		
Negotiate Aqua Contract	August 2018	Signed April 2020
Other		
Update Sewer Utility Rates	August 2020	March 2021
Utlity Billing	July 2021	August 2021

