



Central Wimberley Wastewater Project - Status Update

March 18, 2021

Prepared By: Craig Fore

Construction

Lift Station (RR12 @ FM 3237)

Electrical installation at the lift station is complete except for testing of the pumps. We will perform a test of the pumps and force main lines on Tuesday March 23rd at 8:00 p.m. The owner of the Wimberley Café has been notified and may close early to avoid a conflict.

Construction on the wall around the lift station by Myers Construction is scheduled to begin on Monday March 22.

Force Main Lines

The force Main from the lift station that will cross the Cypress Creek bridge will be installed by Capital Excavation as soon as they are available for mobilization. We expect that to occur sometime in March. We are still waiting on approval of Change Order #6 from TWDB before Capital Excavation can begin.

Texas Water Development Board (TWDB)

Coordination

TWDB issued the authorization to give notice to proceed for the construction project on the north side of Cypress Creek. The contractor will mobilize as soon as possible. Covid 19 and the recent ice storm has caused a delay in materials so construction will not begin until the end of April.

TxDOT

Communication

Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

We are working on a draft letter to send out to all proposed customers of the sewer system that will explain the procedures and timeline for expected completion of the project. That letter will go out within the next two weeks.

Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

Construction		
Component	Start	Completion
Collection Lines (CO#4)	February 2020	Completed Aug2020
- Gravity Lines (RR12)	May 2020	Completed July 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	Completed Sept 2020
- Lift Station	July 2020	January 2021
Collection Lines (Aqua Connection)		
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	March 2021	April 2021
- Force Main (RR12-Directional Drill)	February 2021	Anticipated March 2021
- Tie in to HEB Lift Station	March 2021	May 2021
Contract		
Negotiate Aqua Contract	August 2018	Signed April 2020
Other		
Update Sewer Utility Rates	August 2020	February 2021
Utility Billing	March 2021	June 2021

