



Central Wimberley Wastewater Project - Status Update

May 6, 2021

Prepared By: Craig Fore

Construction

Lift Station (RR12 @ FM 3237)

The stucco finish has been applied to the lift station wall. The next step is installation of the gate and screen to be attached to the gate. This should be done next week. Overall, the project is approximately 60% complete. See attached photos.

Force Main Lines

The force main construction on the north side of the creek began this week. The bore in front of Ace hardware began this afternoon. This portion of the force main should take approximately 6 weeks to complete.

Texas Water Development Board (TWDB)

Coordination

We have scheduled an open house meeting for all prospective sewer customers on May 11th and 12th at 6:00 p.m. at the Community Center. A letter has been sent and plumbers have been invited who are interested in the project. We plan to hold a question and answer session for 2 hours each night.

TxDOT

Communication

Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

We are working on a draft letter to send out to all proposed customers of the sewer system that will explain the procedures and timeline for expected completion of the project. That letter will go out within the next two weeks.

Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

Construction

<u>Component</u>	<u>Start</u>	<u>Completion</u>
Collection Lines (CO#4)	February 2020	Completed Aug2020
- Gravity Lines (RR12)	May 2020	Completed July 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	Completed Sept 2020
- Lift Station	July 2020	January 2021
Collection Lines (Aqua Connection)		
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	March 2021	April 2021
- Force Main (RR12-Directional Drill)	April 2021	Anticipated July 2021
- Tie in to HEB Lift Station	April 2021	June 2021
Contract		
Negotiate Aqua Contract	August 2018	Signed April 2020
Other		
Update Sewer Utility Rates	August 2020	March 2021
Utlity Billing	July 2021	August 2021







