



Central Wimberley Wastewater Project - Status Update

July 30, 2020

Prepared By: Craig Fore

Construction

Lift Station (RR12 @ FM 3237)

The lift station has been leaked tested and all collection lines and connecting manholes have passed inspection.

The pump vault is was installed on Tuesday July 28.

Collection Lines

The extension of collection lines on FM 3237 connecting the Wimberley Inn and the trailer park has been approved by TXDOT and work will begin this week on Thursday night.

Work on Oldham St will begin on Monday morning August 3rd.

Force Main Lines

Force main installation in Blue Hole Park is still scheduled for mid-August.

Texas Water Development Board (TWDB)

Coordination

The TWDB has been provided a copy of the signed agreement with Aqua Texas. Our Bond Counsel will be working with them to schedule closing of the Refunding Bonds approved by Council on August 15, 2019. The closing of the bonds is scheduled for August 17th.

Plummer and the City have been coordinating with the TWDB on the environmental review. We are working to provided Ms. Miller with the TWDB all the necessary documentation.

TxDOT

TxDOT is still reviewing the plans for construction of the sewer line north of Cypress Creek which will connect to the lift station at HEB. Erin Wiesehan, our engineer with Plummer and Associates is working closely with Reed Smith from TXDOT to get these plans approved as soon as possible.

Communication

Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

As we did previously, the City and Capital Excavation will work with each property owner to determine the best location for their connection to the system. Historically, this involved going door to door to contact the resident or property owner. We will also utilize written notices to contact those we are unable to meet face to face. This will involve a notice at the property (typically on the front door) which will provide a time frame for construction and contact information for the contractors and City. If you think we may miss anyone, please have them contact the city. We will make sure they are included in the project's coordination.

Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

Construction		
<u>Component</u>	<u>Start</u>	<u>Completion</u>
Collection Lines (CO#4)	February 2020	August 2020
- Gravity Lines (RR12)	May 2020	Completed June 2020
- Gravity Lines (FM 3237)	June 2020	July 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	September 2020
- Lift Station	July 2020	August 2020
Collection Lines (Aqua Connection)	Sept 2020	November2020
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	Aug 2020	Aug 2020
- Force Main (RR12-Directional Drill)	Pending Review from TxDOT	2-3 Months from Awarded Contract
- Tie in to HEB Lift Station	Oct 2020	November 2020
Contract		
Negotiate Aqua Contract	August 2018	Signed April 2020
Other		
Update Sewer Utility Rates	August 2020	November 2020
Impact Fees	TBD	TBD
Utility Billing	January 2021	June 2021

