



## Central Wimberley Wastewater Project - Status Update

August 27, 2020

Prepared By: Craig Fore

### Construction

#### Lift Station (RR12 @ FM 3237)

**Installation of the force main from the lift station in Blue Hole park to the manhole on Old Kyle Rd is being completed this week. Photos are attached.**

**Backfill around the lift station and cleanup on the Burrow property will begin next week.**

#### Collection Lines

### Texas Water Development Board (TWDB)

#### Coordination

**Our engineers with Plummer and Associates are still working with TWDB to get approval of the project north of Cypress Creek so we can go out for bids and attach the pipe to the Cypress Creek bridge.**

### TxDOT

**TXDOT is currently reviewing our plans from the square to the lift station at HEB to include a casement on the line crossing under FM2325. It is possible that we could ask for a variance involving the pipe encasement under FM2325 but that would be requested after construction begins.**

### Communication

#### Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

As we did previously, the City and Capital Excavation will work with each property owner to determine the best location for their connection to the system. Historically, this involved going door to door to contact the resident or property owner. We will also utilize written notices to contact those we are unable to meet face to face. This will involve a notice at the property (typically on the front door) which will provide a time frame for construction and contact information for the contracts and City. If you think we may miss anyone, please have them contact the city. We will make sure they are included in the project's coordination.

## Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

| <b>Construction</b>                       |                           |                                  |
|---|---------------------------|----------------------------------|
| <b>Component</b>                          | <b>Start</b>              | <b>Completion</b>                |
| <b>Collection Lines (CO#4)</b>            | <b>February 2020</b>      | <b>August 2020</b>               |
| - Gravity Lines (RR12)                    | May 2020                  | Completed June 2020              |
| - Gravity Lines (FM 3237)                 | June 2020                 | Completed August 2020            |
| - Force Main (Deer Creek/Blue Hole)       | Aug 2020                  | September 2020                   |
| - Lift Station                            | July 2020                 | August 2020                      |
| <b>Collection Lines (Aqua Connection)</b> | <b>Sept 2020</b>          | <b>November 2020</b>             |
| - Design Force Main                       | February 21, 2020         | June 2020                        |
| - Connection to Cypress Creek Bridge      | Aug 2020                  | Sept 2020                        |
| - Force Main (RR12-Directional Drill)     | Pending Review from TxDOT | 2-3 Months from Awarded Contract |
| - Tie in to HEB Lift Station              | Oct 2020                  | November 2020                    |
| <b>Contract</b>                           |                           |                                  |
| <b>Negotiate Aqua Contract</b>            | <b>August 2018</b>        | <b>Signed April 2020</b>         |
| <b>Other</b>                              |                           |                                  |
| <b>Update Sewer Utility Rates</b>         | <b>August 2020</b>        | <b>November 2020</b>             |
| <b>Impact Fees</b>                        | <b>TBD</b>                | <b>TBD</b>                       |
| <b>Utility Billing</b>                    | <b>January 2021</b>       | <b>June 2021</b>                 |





