



Central Wimberley Wastewater Project - Status Update

September 24, 2020

Prepared By: Craig Fore

Construction

Lift Station (RR12 @ FM 3237)

Electrical installation at the lift station is still in progress. Weather has delayed their work. See attached photos.

Force Main Lines

The force Main from the lift station that will cross the Cypress Creek bridge will be installed as soon as the environmental review is complete and the review period has been satisfied.

Texas Water Development Board (TWDB)

Coordination

The environmental portion of the project north of Cypress Creek including the bridge crossing is complete and we expect a statement of findings to be released this week.

TxDOT

Communication

Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

As we did previously, the City and Capital Excavation will work with each property owner to determine the best location for their connection to the system. Historically, this involved going door to door to contact the resident or property owner. We will also utilize written notices to contact those we are unable to meet face to face. This will involve a notice at the property (typically on the front door) which will provide a time frame for construction and contact information for the contracts and City. If you think we may miss anyone, please have them contact the city. We will make sure they are included in the project's coordination.

Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

Construction		
<u>Component</u>	<u>Start</u>	<u>Completion</u>
Collection Lines (CO#4)	February 2020	Completed Aug2020
- Gravity Lines (RR12)	May 2020	Completed July 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	Completed Sept 2020
- Lift Station	July 2020	September 2020
Collection Lines (Aqua Connection)		
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	Aug 2020	October 2020
- Force Main (RR12-Directional Drill)	Pending Review from TxDOT	2 Months from Awarded Contract
- Tie in to HEB Lift Station	Oct 2020	January 2021
Contract		
Negotiate Aqua Contract	August 2018	Signed April 2020
Other		
Update Sewer Utility Rates	August 2020	November 2020
Impact Fees	TBD	TBD
Utility Billing	January 2021	June 2021



