



# Central Wimberley Wastewater Project - Status Update

August 13, 2020

Prepared By: Craig Fore

## Construction

### Lift Station (RR12 @ FM 3237)

**All trenching on FM 3237 is complete. Two manholes and individual customer connections have been installed which includes the trailer park and the Wimberley Inn.**

### Collection Lines

**All collection lines and customer connections have been installed on Oldham Rd.**

**Individual customer connection on RR12 have been installed.  
Capital Excavation will work nights this week to finish paving on the square.**

**Force main installation in Blue Hole Park is still scheduled the end of August.**

## Texas Water Development Board (TWDB)

### Coordination

**Our engineers with Plummer and Associates are still working with TXDOT to get approval of the project north of Cypress Creek so we can go out for bids.**

## TxDOT

**Reed Smith with TXDOT is considering a waiver on the casing of the line that will cross under FM2325 which would save us time and money.**

## Communication

### Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

As we did previously, the City and Capital Excavation will work with each property owner to determine the best location for their connection to the system. Historically, this involved going door to door to contact the resident or property owner. We will also utilize written notices to contact those we are unable

to meet face to face. This will involve a notice at the property (typically on the front door) which will provide a time frame for construction and contact information for the contracts and City. If you think we may miss anyone, please have them contact the city. We will make sure they are included in the project's coordination.

**Schedule**

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

<b>Construction</b>		
<b>Component</b>	<b>Start</b>	<b>Completion</b>
<b>Collection Lines (CO#4)</b>	<b>February 2020</b>	<b>August 2020</b>
- Gravity Lines (RR12)	May 2020	Completed June 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	September 2020
- Lift Station	July 2020	August 2020
<b>Collection Lines (Aqua Connection)</b>	<b>Sept 2020</b>	<b>November 2020</b>
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	Aug 2020	Aug 2020
- Force Main (RR12-Directional Drill)	Pending Review from TxDOT	2-3 Months from Awarded Contract
- Tie in to HEB Lift Station	Oct 2020	November 2020
<b>Contract</b>		
<b>Negotiate Aqua Contract</b>	<b>August 2018</b>	<b>Signed April 2020</b>
<b>Other</b>		
<b>Update Sewer Utility Rates</b>	<b>August 2020</b>	<b>November 2020</b>
<b>Impact Fees</b>	<b>TBD</b>	<b>TBD</b>
<b>Utility Billing</b>	<b>January 2021</b>	<b>June 2021</b>



