Central Wimberley Wastewater Project - Status Update

August 20, 2020

Prepared By: Craig Fore

Construction

Lift Station (RR12 @ FM 3237)

Paving of Henson St on the square is complete where the force main was installed. Testing of the manholes on RR12 is complete.

Collection Lines

Force main installation in Blue Hole Park is will begin next week. August 24.

Texas Water Development Board (TWDB)

Coordination

Our engineers with Plummer and Associates are still working with TWDB to get approval of the project north of Cypress Creek so we can go out for bids and attach the pipe to the Cypress Creek bridge.

TxDOT

DXDOT is currently reviewing our plans from the square to the lift station at HEB to include a casement on the line crossing under FM2325.

Communication

Property/Business Owners

Any property or business owners who would like to meet with the City, please reach out to the City of Wimberley for an update on the status of the project.

As we did previously, the City and Capital Excavation will work with each property owner to determine the best location for their connection to the system. Historically, this involved going door to door to contact the resident or property owner. We will also utilize written notices to contact those we are unable to meet face to face. This will involve a notice at the property (typically on the front door) which will provide a time frame for construction and contact information for the contracts and City. If you think we may miss anyone, please have them contact the city. We will make sure they are included in the project's coordination.

Schedule

An updated schedule chart has been put together by Gilpin Engineering. Included in the chart is the construction schedule provided by Capital Excavation and the design/review schedule from Plummer Associates.

Construction		
Component	**Start**	**Completion**
Collection Lines (CO#4)	**February 2020**	**August 2020**
- Gravity Lines (RR12)	May 2020	Completed June 2020
- Gravity Lines (FM 3237)	June 2020	Completed August 2020
- Force Main (Deer Creek/Blue Hole)	Aug 2020	September 2020
- Lift Station	July 2020	August 2020
Collection Lines (Aqua Connection)	**Sept 2020**	**November2020**
- Design Force Main	February 21, 2020	June 2020
- Connection to Cypress Creek Bridge	Aug 2020	Aug 2020
- Force Main (RR12-Directional Drill)	Pending Review from TxDOT	2-3 Months from Awarded Contract
- Tie in to HEB Lift Station	Oct 2020	November 2020
Contract		
Negotiate Aqua Contract	**August 2018**	**Signed April 2020**
Other		
Update Sewer Utility Rates	**August 2020**	**November 2020**
Impact Fees	**TBD**	**TBD**
Utility Billing	**January 2021**	**June 2021**

GYPSY MARKET